| | |
|---|---|
| Name of Work | Providing and Laying PVC pipe line for water supply in Abbigere Medarahalli and K G Halli in ward No 12 shettyhalli Sub Division |
| Work Order No | EE/DD/WO/200/2020-21 Date 16.03.2021 |
| Administration Sanction Number | EE/DD/AS/179/2020-21 Date 02.12.2020 |
| Technical Sanction Number | SE/DZ/TS/ / 2020-21 DT:- |
| Job Code Number | 012-20-000116 |
| Name Of Contractor | Smt K. Majula |
| Date of measurement | |

**1st & Final Bill**

| Item No: | Discription of Item | | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|---|
| | Mill Road to Anjinayya Swami Temple | | | | | | | |
| From Temple Side | 0.00 | 30.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 30.00 | 60.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 60.00 | 90.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 90.00 | 120.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 120.00 | 150.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 150.00 | 180.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 180.00 | 210.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 210.00 | 213.70 | 1 | 14.50 | 0.75 | 1.00 | 10.88 | |
| | 4th Cross Road | | | | | | | |
| From Cross Road | 0.00 | 30.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 30.00 | 60.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 60.00 | 90.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 90.00 | 120.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 120.00 | 150.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 150.00 | 180.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 180.00 | 211.60 | 1 | 14.50 | 0.75 | 1.00 | 10.88 | |
| | **Mukambika Layout** | | | | | | | |
| | 1st Cross Road | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 30.00 | 60.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 60.00 | 90.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | Dead End Road | | | | | | | |
| 1st Cross to 6th Cross | 0.00 | 30.00 | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 120.00 | 143.25 | 1 | 23.25 | 0.90 | 1.00 | 20.93 | |
| | 2nd Cross Road | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | 0.75 | 0.90 | 20.25 | |
| | 30.00 | 60.00 | 1 | 30.00 | 0.75 | 0.90 | 20.25 | |
| | 60.00 | 90.00 | 1 | 30.00 | 0.75 | 0.90 | 20.25 | |
| | 90.00 | 102.60 | 1 | 12.60 | 0.75 | 0.90 | 8.51 | |
| | 3rd Cross Road | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 30.00 | 60.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 60.00 | 90.25 | 1 | 30.25 | 0.75 | 1.00 | 22.69 | |
| | 4th Cross Road | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 30.00 | 60.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 60.00 | 70.25 | 1 | 10.25 | 0.75 | 1.00 | 7.69 | |

13/11/21

20/11/21

22/11/21

Assistant Engineer
Ward No12



Assistant Executive Engineer
Shettyhalli Sub Division
ಜಿಜಿಎಂಕ. ಬೆಂಗಳೂರು

| | |
|---|---|
| Name of Work | Providing and Laying PVC pipe line for water supply in Abbigere Medarahalli and K G Halli in ward No 12 shettyhalli Sub Division |
| Work Order No | EE/DD/WO/200/2020-21 Date 16.03.2021 |
| Administration Sanction Number | EE/DD/AS/179/2020-21 Date 02.12.2020 |
| Technical Sanction Number | SE/DZ/TS/ / 2020-21 DT:- |
| Job Code Number | 012-20-000116 |
| Name Of Contractor | Smt K. Majula |
| Date of measurement | |

**1st & Final Bill**

| Item No: | Discription of Item | | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|---|
| | 5th Cross Road | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 30.00 | 60.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 60.00 | 85.10 | 1 | 25.10 | 0.75 | 1.00 | 18.83 | |
| | 6th Cross Road | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 30.00 | 60.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 60.00 | 78.25 | 1 | 18.25 | 0.75 | 1.00 | 13.69 | |
| | **Krishnappa Layout** | | | | | | | |
| | 1st Cross Road | | | | | | | |
| From Main Road-2L | 0.00 | 30.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 120.00 | 146.20 | 1 | 26.20 | 1.20 | 1.00 | 31.44 | |
| | 2nd Cross Road | | | | | | | |
| From Main Road-2L | 0.00 | 30.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 120.00 | 150.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 150.00 | 180.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 180.00 | 210.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 210.00 | 225.00 | 1 | 15.00 | 1.20 | 1.00 | 18.00 | |
| | **Jantha Colony** | | | | | | | |
| | 1st (Bakery Side)Cross Road | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 30.00 | 60.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 60.00 | 90.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 90.00 | 120.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 120.00 | 150.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 150.00 | 180.00 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 180.00 | 195.25 | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 2nd Main Road | | | | | | | |
| From Cross Road-2L | 0.00 | 30.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 120.00 | 150.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 150.00 | 180.00 | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |

23/11/21

24/11/21 to 28/11/21.

Assistant Engineer
Ward No12



Assistant Executive Engineer
Shettyhalli Sub Division

site for sinking borewell for

| | |
|---|---|
| Name of Work | Providing and Laying PVC pipe line for water supply in Abbigere Medarahalli and K G Halli in ward No 12 shettyhalli Sub Division |
| Work Order No | EE/DD/WO/200/2020-21 Date 16.03.2021 |
| Administration Sanction Number | EE/DD/AS/179/2020-21 Date 02.12.2020 |
| Technical Sanction Number | SE/DZ/TS/ /2020-21 DT:- |
| Job Code Number | 012-20-000116 |
| Name Of Contractor | Smt K. Majula |
| Date of measurement | |

**1st & Final Bill**

| Item No: | Discription of Item | | | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|---|---|
| | 180.00 | 210.00 | | 1 | 30.00 | 1.20 | 1.00 | 36.00 | |
| | 210.00 | 235.60 | | 1 | 25.60 | 1.20 | 1.00 | 30.72 | |
| | 1st Main Road | | | | | | | | |
| From Jantha Colony Road | 0.00 | 30.00 | | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 30.00 | 60.00 | | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 60.00 | 90.00 | | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 90.00 | 120.00 | | 1 | 30.00 | 0.75 | 1.00 | 22.50 | |
| | 120.00 | 124.90 | | 1 | 11.10 | 0.75 | 1.00 | 8.33 | |
| | 5th Cross Road | | | | | | | | |
| From 1st Main | 0.00 | 30.00 | | 1 | 30.00 | 0.75 | 0.90 | 20.25 | |
| | 30.00 | 52.25 | | 1 | 22.25 | 0.75 | 0.90 | 15.02 | |
| | 2nd Main Road | | | | | | | | |
| From Cross Road - 2L | 0.00 | 30.00 | | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 30.00 | 60.00 | | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 60.00 | 90.00 | | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 90.00 | 120.00 | | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 120.00 | 150.00 | | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 150.00 | 180.00 | | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 180.00 | 210.00 | | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 210.00 | 235.60 | | 1 | 25.60 | 0.90 | 1.00 | 23.04 | |
| | V R Layout | | | | | | | | |
| | 6th Cross Road | | | | | | | | |
| From Main Road | 0.00 | 30.00 | | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 30.00 | 60.00 | | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 60.00 | 90.00 | | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 90.00 | 120.00 | | 1 | 30.00 | 0.90 | 1.00 | 27.00 | |
| | 120.00 | 137.60 | | 1 | 17.60 | 0.90 | 1.00 | 15.84 | |
| | 7th Cross Road | | | | | | | | |
| From Main Road | 0.00 | 15.00 | | 1 | 15.00 | 0.90 | 1.00 | 13.50 | |
| | 15.00 | 30.00 | | 1 | 15.00 | 0.90 | 1.00 | 13.50 | |
| | 30.00 | 45.00 | | 1 | 15.00 | 0.90 | 1.00 | 13.50 | |
| | 45.00 | 60.00 | | 1 | 15.00 | 0.90 | 1.00 | 13.50 | |
| | 60.00 | 75.00 | | 1 | 15.00 | 0.90 | 1.00 | 13.50 | |
| | 75.00 | 90.00 | | 1 | 15.00 | 0.90 | 1.00 | 13.50 | |
| | 90.00 | 105.00 | | 1 | 15.00 | 0.90 | 1.00 | 13.50 | |
| | 105.00 | 120.00 | | 1 | 15.00 | 0.90 | 1.00 | 13.50 | |
| | 120.00 | 141.25 | | 1 | 21.25 | 0.90 | 1.00 | 19.13 | |
| | | | | | | | Total Qty | 3307.50 | Cum |

Assistant Engineer
Ward No12



Assistant Excutive Engineer
Shettyhalli Sub Division

| | |
|---|---|
| Name of Work | Providing and Laying PVC pipe line for water supply in Abbigere Medarahalli and K G Halli in ward No 12 shettyhalli Sub Division |
| Work Order No | EE/DD/WO/200/2020-21 Date 16.03.2021 |
| Administration Sanction Number | EE/DD/AS/179/2020-21 Date 02.12.2020 |
| Technical Sanction Number | SE/DZ/TS/ / 2020-21 DT:- |
| Job Code Number | 012-20-000116 |
| Name Of Contractor | Smt K. Majula |
| Date of measurement | |

**1st & Final Bill**

| Item No: | Discription of Item | | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|---|
| 40 | Providing and installing at site of work P V C pipes including cost of pipes and specials and labour including lowering into trenches laying to line level and perfect linking at joints leak proofing including jointing of approved type with all labour charges and all lift charges | | | | | | | |
| | **Pipeline** | | | | | | | |
| | Byraveshwara Nagar | | | | | | | |
| | 1st Cross Road | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | 12/11/21 |
| | 90.00 | 100.00 | 1 | 10.00 | | | 10.00 | |
| | 2nd Cross Road | | | | | | | |
| From Cross Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | 14/11/21 |
| | 90.00 | 120.00 | 1 | 30.00 | | | 30.00 | |
| | 120.00 | 150.00 | 1 | 30.00 | | | 30.00 | |
| | 150.00 | 168.00 | 1 | 18.00 | | | 18.00 | |
| | 3rd Cross Road | | | | | | | |
| From Cross Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | 15/11/21 |
| | 90.00 | 120.00 | 1 | 30.00 | | | 30.00 | |
| | 120.00 | 150.00 | 1 | 30.00 | | | 19.00 | |
| | 150.00 | 169.00 | 1 | 19.00 | | | | |
| | 4th Cross Road | | | | | | | |
| From Cross Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | | | 30.00 | 18/11/21 |
| | 120.00 | 150.00 | 1 | 30.00 | | | 30.00 | |
| | 150.00 | 170.00 | 1 | 20.00 | | | 20.00 | |
| | RK layout | | | | | | | |
| From Cross Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | | | 30.00 | |
| | 120.00 | 150.00 | 1 | 30.00 | | | 30.00 | 20/11/21 |
| | 150.00 | 165.00 | 1 | 15.00 | | | 15.00 | |
| | 4th Cross Alalimara Road | | | | | | | |
| | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |

Assistant Engineer
Ward No12



Assistant Executive Engineer
Shettyhalli Sub Division

| | |
|---|---|
| Name of Work | Providing and Laying PVC pipe line for water supply in Abbigere Medarahalli and K G Halli in ward No 12 shettyhalli Sub Division |
| Work Order No | EE/DD/WO/200/2020-21 Date 16.03.2021 |
| Administration Sanction Number | EE/DD/AS/179/2020-21 Date 02.12.2020 |
| Technical Sanction Number | SE/DZ/TS/ / 2020-21 DT:- |
| Job Code Number | 012-20-000116 |
| Name Of Contractor | Smt K. Majula |
| Date of measurement | |

**1st & Final Bill**

| Item No: | Discription of Item | | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|---|
| From Cross Road | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | | | 30.00 | |
| | 120.00 | 150.00 | 1 | 30.00 | | | 30.00 | |
| | 150.00 | 180.00 | 1 | 30.00 | | | 30.00 | |
| | 180.00 | 210.00 | 1 | 30.00 | | | 30.00 | |
| | 210.00 | 228.00 | 1 | 18.00 | | | 18.00 | |
| 5th Cross Road | | | | | | | | |
| From Cross Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | | | 30.00 | |
| | 120.00 | 150.00 | 1 | 30.00 | | | 30.00 | |
| | 150.00 | 163.00 | 1 | 13.00 | | | 13.00 | |
| Subramanya Swamy Temple Road | | | | | | | | |
| From Temple Side | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | | | 30.00 | |
| | 120.00 | 150.00 | 1 | 30.00 | | | 30.00 | |
| | 150.00 | 172.30 | 1 | 22.30 | | | 22.30 | |
| Mill Road to Anjinayya Swami Temple | | | | | | | | |
| From Temple Side | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | | | 30.00 | |
| | 120.00 | 150.00 | 1 | 30.00 | | | 30.00 | |
| | 150.00 | 180.00 | 1 | 30.00 | | | 30.00 | |
| | 180.00 | 210.00 | 1 | 30.00 | | | 30.00 | |
| | 210.00 | 213.70 | 1 | 14.50 | | | 14.50 | |
| 4th Cross Road | | | | | | | | |
| From Cross Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | | | 30.00 | |
| | 120.00 | 150.00 | 1 | 30.00 | | | 30.00 | |
| | 150.00 | 180.00 | 1 | 30.00 | | | 30.00 | |
| | 180.00 | 211.60 | 1 | 31.60 | | | 31.60 | |

22/11/21

23/11/21

27/11/21

29/11/21

30/11/21

Assistant Engineer
Ward No12



Assistant Executive Engineer
Shettyhalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಜಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

| | |
|---|---|
| Name of Work | Providing and Laying PVC pipe line for water supply in Abbigere Medarahalli and K G Halli in ward No 12 shettyhalli Sub Division |
| Work Order No | EE/DD/WO/200/2020-21 Date 16.03.2021 |
| Administration Sanction Number | EE/DD/AS/179/2020-21 Date 02.12.2020 |
| Technical Sanction Number | SE/DZ/TS/ / 2020-21 DT:- |
| Job Code Number | 012-20-000116 |
| Name Of Contractor | Smt K. Mujula |
| Date of measurement | |

**1st & Final Bill**

| Item No: | Discription of Item | | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|---|
| **Mukambika Layout-1st Cross Road** | | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 91.00 | 1 | 31.00 | | | 31.00 | |
| Dead End Road | | | | | | | | |
| 1st Cross to 6th Cross | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | | | 30.00 | |
| | 120.00 | 143.00 | 1 | 23.00 | | | 23.00 | |
| 2nd Cross Road | | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | |
| | 90.00 | 105.00 | 1 | 15.00 | | | 15.00 | |
| 3rd Cross Road | | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 93.00 | 1 | 33.00 | | | 33.00 | |
| 4th Cross Road | | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 75.00 | 1 | 15.00 | | | 15.00 | |
| 5th Cross Road | | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 88.00 | 1 | 28.00 | | | 28.00 | |
| 6th Cross Road | | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 80.00 | 1 | 20.00 | | | 20.00 | |
| **Krishnappa Layout-1st Cross Road** | | | | | | | | |
| From Main Road-2L | 0.00 | 30.00 | 2 | 30.00 | | | 60.00 | |
| | 30.00 | 60.00 | 2 | 30.00 | | | 60.00 | |
| | 60.00 | 90.00 | 2 | 30.00 | | | 60.00 | |
| | 90.00 | 120.00 | 2 | 30.00 | | | 60.00 | |
| | 120.00 | 149.00 | 2 | 29.00 | | | 58.00 | |
| 2nd Cross Road | | | | | | | | |

23/11/21

24/11/21

26/11/21.

26/11/21

29/11/21.

Assistant Engineer
Ward No12



Assistant Excutive Engineer
Shettyhalli Sub Division

| | |
|---|---|
| Name of Work | Providing and Laying PVC pipe line for water supply in Abbigere Medarahalli and K G Halli in ward No 12 shettyhalli Sub Division |
| Work Order No | EE/DD/WO/200/2020-21 Date 16.03.2021 |
| Administration Sanction Number | EE/DD/AS/179/2020-21 Date 02.12.2020 |
| Technical Sanction Number | SE/DZ/TS/ / 2020-21 DT:- |
| Job Code Number | 012-20-000116 |
| Name Of Contractor | Smt K. Majula |
| Date of measurement | |

**1st & Final Bill**

| Item No: | Discription of Item | | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|---|
| From Main Road-2L | 0.00 | 30.00 | 2 | 30.00 | | | 60.00 | |
| | 30.00 | 60.00 | 2 | 30.00 | | | 60.00 | |
| | 60.00 | 90.00 | 2 | 30.00 | | | 60.00 | |
| | 90.00 | 120.00 | 2 | 30.00 | | | 60.00 | |
| | 120.00 | 150.00 | 2 | 30.00 | | | 60.00 | |
| | 150.00 | 180.00 | 2 | 30.00 | | | 60.00 | |
| | 180.00 | 210.00 | 2 | 30.00 | | | 60.00 | |
| | 210.00 | 230.00 | 2 | 20.00 | | | 40.00 | |
| Jantha Colony-1st (Bakery Side)Cross Road | | | | | | | | |
| From Main Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | | | 30.00 | |
| | 120.00 | 150.00 | 1 | 30.00 | | | 30.00 | |
| | 150.00 | 180.00 | 1 | 30.00 | | | 30.00 | |
| | 180.00 | 198.00 | 1 | 18.00 | | | 18.00 | |
| 2nd Main Road | | | | | | | | |
| From Cross Road-2L | 0.00 | 30.00 | 2 | 30.00 | | | 60.00 | |
| | 30.00 | 60.00 | 2 | 30.00 | | | 60.00 | |
| | 60.00 | 90.00 | 2 | 30.00 | | | 60.00 | |
| | 90.00 | 120.00 | 2 | 30.00 | | | 60.00 | |
| | 120.00 | 150.00 | 2 | 30.00 | | | 60.00 | |
| | 150.00 | 180.00 | 2 | 30.00 | | | 60.00 | |
| | 180.00 | 210.00 | 2 | 30.00 | | | 60.00 | |
| | 210.00 | 238.00 | 2 | 28.00 | | | 56.00 | |
| 1st Main Road | | | | | | | | |
| From Jantha Colony Road | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 60.00 | 1 | 30.00 | | | 30.00 | |
| | 60.00 | 90.00 | 1 | 30.00 | | | 30.00 | |
| | 90.00 | 120.00 | 1 | 30.00 | | | 30.00 | |
| | 120.00 | 127.00 | 1 | 7.00 | | | 7.00 | |
| 5th Cross Road | | | | | | | | |
| From 1st Main | 0.00 | 30.00 | 1 | 30.00 | | | 30.00 | |
| | 30.00 | 55.00 | 1 | 25.00 | | | 25.00 | |
| 2nd Main Road | | | | | | | | |
| From Cross Road - 2L | 0.00 | 30.00 | 2 | 30.00 | | | 60.00 | |
| | 30.00 | 60.00 | 2 | 30.00 | | | 60.00 | |
| | 60.00 | 90.00 | 2 | 30.00 | | | 60.00 | |
| | 90.00 | 120.00 | 2 | 30.00 | | | 60.00 | |

25/11/21.

25/11/21

Assistant Engineer
Ward No12

Assistant Excutive Engineer
Shettyhalli Sub Division

| | |
|---|---|
| **Name of Work** | **Providing and Laying PVC pipe line for water supply in Abbigere Medarahalli and K G Halli in ward No 12 shettyhalli Sub Division** |
| **Work Order No** | **EE/DD/WO/200/2020-21 Date 16.03.2021** |
| **Administration Sanction Number** | **EE/DD/AS/179/2020-21 Date 02.12.2020** |
| **Technical Sanction Number** | **SE/DZ/TS/ /2020-21 DT:-** |
| **Job Code Number** | **012-20-000116** |
| **Name Of Contractor** | **Smt K. Majula** |
| **Date of measurement** | |

**1st & Final Bill**

| Item No: | Discription of Item | | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|---|
| | 120.00 | 150.00 | 2 | 30.00 | | | 60.00 | |
| | 150.00 | 180.00 | 2 | 30.00 | | | 60.00 | |
| | 180.00 | 210.00 | 2 | 30.00 | | | 60.00 | |
| | 210.00 | 240.00 | 2 | 30.00 | | | 60.00 | |
| | **V R Layout-6th Cross Road** | | | | | | | |
| From Main Road | 0.00 | 30.00 | 2 | 30.00 | | | 60.00 | |
| | 30.00 | 60.00 | 2 | 30.00 | | | 60.00 | |
| | 60.00 | 90.00 | 2 | 30.00 | | | 60.00 | |
| | 90.00 | 120.00 | 2 | 30.00 | | | 60.00 | |
| | 120.00 | 142.00 | 2 | 22.00 | | | 44.00 | |
| | 7th Cross Road | | | | | | | |
| From Main Road | 0.00 | 15.00 | 1 | 15.00 | | | 15.00 | |
| | 15.00 | 30.00 | 1 | 15.00 | | | 15.00 | |
| | 30.00 | 45.00 | 1 | 15.00 | | | 15.00 | |
| | 45.00 | 60.00 | 1 | 15.00 | | | 15.00 | |
| | 60.00 | 75.00 | 1 | 15.00 | | | 15.00 | |
| | 75.00 | 90.00 | 1 | 15.00 | | | 15.00 | |
| | 90.00 | 105.00 | 1 | 15.00 | | | 15.00 | |
| | 105.00 | 120.00 | 1 | 15.00 | | | 15.00 | |
| | 120.00 | 144.60 | 1 | 24.60 | | | 24.60 | |
| | | | | | | **Total Qty** | **4969.00** | **Cum** |

30/11/24. Kgreeshma

| | | | |
|---|---|---|---|
| 41 | Refilling the basement and pipeline trenches with selected availabe earth from trench excavation including watering Consolidation in layers of 15 cm thick including disposing of the surplus earth with all lead & Lifts | | 2/12/24 to 2/12/24 |
| | Qty vide Item No 39 | 3307.50 | |
| | **Total Qty** | **3307.50** | **Cum** |

Deduct 10% for shrinkage. Kgreeshma 2976.75

| | | | |
|---|---|---|---|
| 42 | Supply and Delivery at site of brand new best make gate valve as per IS 778/1984 with ISI Mark and as per its latest amendments | | 4/11/24 to 2/12/24 |
| | | 65.00 | |
| | **Total Qty** | **65.00** | **Each** |

62

Kgreeshma 62

Assistant Engineer
Ward No12



Assistant Excutive Engineer
Shettyhalli Sub Division